

Powhatan County
2018 Bond Funded Projects
Total All Projects

as of 10/31/2019

	<u>General Fund Funded</u>	<u>Bond Funded</u>	<u>Total Budget</u>
Budget	530,000.00	9,543,117.04	10,073,117.04
Spent	(14,050.82)	(4,347,237.67)	(4,361,288.49)
Total remaining	<u>515,949.18</u>	<u>5,195,879.37</u>	<u>5,711,828.55</u>

Powhatan County
2018 Bond Funded Projects
East Convenience Center
4-301-014100-6010

as of 10/31/2019

			FUNDING SOURCES		Total
			General Fund	Bonds	Budget
			-	1,750,000.00	1,750,000.00
PAYMENTS					
Date	Vendor	Amount			
					-
					-
					-
					-
					-
					-
					-
					-
					-
					-
					-
					-
					-
					-
					-
					-
		-	-	-	-
Total Spent		-	-	-	-
					-
Total Budget Remaining			-	1,750,000.00	1,750,000.00

Powhatan County
 2018 Bond Funded Projects
 PMS Repurpose
 4-301-062100-8304

as of 10/31/2019

FUNDING SOURCES		Total
General Fund	Bonds	Budget
-	1,284,000.00	1,284,000.00
		1,284,000.00

PAYMENTS

Date	Vendor	Amount		
3.20.19	Roof Consulting Svc	8,125.00	(8,125.00)	(8,125.00)
3.20.19	Roof Consulting Svc	7,125.00	(7,125.00)	(7,125.00)
3.20.19	Quinn Evans	3,399.00	(3,399.00)	(3,399.00)
3.20.19	Quinn Evans	2,163.00	(2,163.00)	(2,163.00)
5.29.19	Quinn Evans	7,048.00	(7,048.00)	(7,048.00)
5.29.19	Roof Consulting Svc	2,000.00	(2,000.00)	(2,000.00)
7.17.19	Lot Scapes	2,800.00	(2,800.00)	(2,800.00)
7.17.19	Village Building	63,019.50	(63,019.50)	(63,019.50)
7.31.19	Roof Systems of VA	288,100.00	(288,100.00)	(288,100.00)
8.28.19	Global Equipment	290.95	(290.95)	(290.95)
8.28.19	Global Equipment	395.03	(395.03)	(395.03)
8.28.19	Global Equipment	180.00	(180.00)	(180.00)
8.28.19	Global Equipment	1,307.66	(1,307.66)	(1,307.66)
8.28.19	Budget Blinds	4,668.05	(4,668.05)	(4,668.05)
8.28.19	Roof Systems of VA	59,140.00	(59,140.00)	(59,140.00)
9.18.19	Bronson Contractors	29,700.00	(29,700.00)	(29,700.00)
9.25.19	JMS Group	11,326.00	(11,326.00)	(11,326.00)
10.3.19	Bronson Contractors	2,340.00	(2,340.00)	(2,340.00)
10.3.19	Bronson Contractors	6,445.00	(6,445.00)	(6,445.00)
10.3.19	Servpro	6,440.00	(6,440.00)	(6,440.00)
				-
				-
Total Spent		506,012.19	-	(506,012.19)
Total Budget Remaining			-	777,987.81

Powhatan County
 2018 Bond Funded Projects
 Athletic Field Improvements
 4-301-071120-8304

as of 10/31/2019

			FUNDING SOURCES		Total
			General Fund	Bonds	Budget
				1,258,000.00	1,258,000.00
PAYMENTS					
Date	Vendor	Amount			
3.28.19	Balzer	500.00	-	(500.00)	(500.00)
7.31.19	Musco Lighting	739,759.00	-	(739,759.00)	(739,759.00)
7.31.19	Luck Stone	339.84	-	(339.84)	(339.84)
7.31.19	Luck Stone	343.58	-	(343.58)	(343.58)
7.31.19	Luck Stone	334.23	-	(334.23)	(334.23)
7.31.19	Luck Stone	343.16	-	(343.16)	(343.16)
7.31.19	Luck Stone	333.94	-	(333.94)	(333.94)
7.31.19	Luck Stone	342.29	-	(342.29)	(342.29)
7.31.19	Luck Stone	41.79	-	(41.79)	(41.79)
7.31.19	Luck Stone	39.27	-	(39.27)	(39.27)
7.31.19	Luck Stone	42.84	-	(42.84)	(42.84)
7.31.19	Luck Stone	40.53	-	(40.53)	(40.53)
8.20.19	Draper Aden	1,190.00		(1,190.00)	(1,190.00)
8.20.19	Draper Aden	765.00		(765.00)	(765.00)
9.25.19	R.C. Goodwyn	74.71		(74.71)	(74.71)
10.3.19	Hurricane Fence	8,656.00		(8,656.00)	(8,656.00)
10.3.19	Musco Lighting	251,017.50		(251,017.50)	(251,017.50)
10.3.19	Musco Lighting	24,650.00		(24,650.00)	(24,650.00)
Total Spent		<u>1,028,813.68</u>	-	<u>(1,028,813.68)</u>	<u>(1,028,813.68)</u>
Total Budget Remaining			-	<u>229,186.32</u>	<u>229,186.32</u>

Powhatan County
 2018 Bond Funded Projects
 Powhatan and Pocahontas EPC
 4-301-062100-8305

as of 10/31/2019

			FUNDING SOURCE		Total
			General Fund	Bonds	Budget
2.27.19	BA #415		500,000.00	2,945,000.00	3,445,000.00
PAYMENTS					
Date	Vendor	Amount			
12.27.18	TRANE	327,889.00		(327,889.00)	(327,889.00)
3.20.19	TRANE	287,028.80		(287,028.80)	(287,028.80)
4.17.19	TRANE	606,621.55		(606,621.55)	(606,621.55)
5.8.19	TRANE	179,529.55		(179,529.55)	(179,529.55)
7.12.29	TRANE	587,583.95		(587,583.95)	(587,583.95)
7.23.19	TRANE	466,064.75		(466,064.75)	(466,064.75)
8.28.19	TRANE	296,818.75		(296,818.75)	(296,818.75)
10.3.19	TRANE	22,000.45		(22,000.45)	(22,000.45)
				-	-
Total Spent		<u>2,773,536.80</u>	-	<u>(2,773,536.80)</u>	<u>(2,773,536.80)</u>
Total Budget Remaining			<u>500,000.00</u>	<u>171,463.20</u>	<u>671,463.20</u>

Powhatan County
 2018 Bond Funded Projects
 ERP Replacement
 4-301-012510-0003

as of 10/31/2019

			<u>FUNDING SOURCES</u>		<u>Total</u>
			<u>General Fund</u>	<u>Bonds</u>	<u>Budget</u>
				1,500,000.00	1,500,000.00
					1,500,000.00
					1,500,000.00
					1,500,000.00
<u>PAYMENTS</u>					
<u>Date</u>	<u>Vendor</u>	<u>Amount Paid</u>			
			-	-	-
8.14.19	BerryDunn	16,990.00	-	(16,990.00)	(16,990.00)
9.4.19	BerryDunn	15,690.00	-	(15,690.00)	(15,690.00)
9.18.19	BerryDunn	6,195.00	-	(6,195.00)	(6,195.00)
			-	-	-
			-	-	-
			-	-	-
			-	-	-
			-	-	-
			-	-	-
			-	-	-
			-	-	-
			-	-	-
			-	-	-
			-	-	-
			-	-	-
Total spent		<u>38,875.00</u>	-	<u>(38,875.00)</u>	<u>(38,875.00)</u>
Total Budget Remaining			-	<u>1,461,125.00</u>	<u>1,461,125.00</u>

